

## WEEKLY PROJECT REPORT-022



Picture Taken : 12 Feb 2012

AS ON 15 FEB 2012

## PROJECT SUMMARY AS ON: 15 FEB 2012

- Program is 56 days delayed from master program as on 14 Feb 2012, which is 3 days more than before.
- Manpower is slightly decreased than last week.

# WEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 15-02-12



|                                |                  |
|--------------------------------|------------------|
| <b>Name of Sub-Contractor:</b> | Sohel Enterprise |
|--------------------------------|------------------|

|                 |  |                |            |           |  |
|-----------------|--|----------------|------------|-----------|--|
| WBS             |  |                |            |           |  |
| Task Name       | 6th floor all column 2nd lift casting complete |                |            |           |  |
| Actual Start    |  | Actual Finish: | 09/02/2012 | Time Lag: |  |
| Causes of Delay |  |                |            |           |  |

|                 |  |                |            |           |  |
|-----------------|--|----------------|------------|-----------|--|
| WBS             |  |                |            |           |  |
| Task Name       | 6th floor column (C2A+C1A) & (SW2+SW3) 2nd Lift casting complete |                |            |           |  |
| Actual Start    |  | Actual Finish: | 11/02/2012 | Time Lag: |  |
| Causes of Delay |  |                |            |           |  |

|                 |   |                |            |                |     |
|-----------------|---|----------------|------------|----------------|-----|
| WBS             |   |                |            |                |     |
| Task Name       | 6th floor stair 1st Landing slab Casting complete |                |            |                |     |
| Schedule Finish | 20/12/2011  | Actual Finish: | 14/02/2012 | Time Lead/Lag: | -56 |
| Causes of Delay |   |                |            |                |     |

|                 |  |                |  |                |  |
|-----------------|--|----------------|--|----------------|--|
| WBS             |  |                |  |                |  |
| Task Name       |  |                |  |                |  |
| Actual Start    |  | Actual Finish: |  | Time Lead/Lag: |  |
| Causes of Delay |  |                |  |                |  |

|                 |  |                |  |                |  |
|-----------------|--|----------------|--|----------------|--|
| WBS             |  |                |  |                |  |
| Task Name       |  |                |  |                |  |
| Actual Start    |  | Actual Finish: |  | Time Lead/Lag: |  |
| Causes of Delay |  |                |  |                |  |

**Remarks: (Penalty/ Award)** to be filled by Project Incharge

**Suuggestion/ Advice:**

Program is delayed 56 days as per Master Program

Consultant

Chief Engineer

Project Incharge

Chief Engineer

Director

# Ekushey Bhaban-Superstructure-Progress

| Sl.       | Task Name                   | Duration | Start    | Finish   | Actual Finish | % Compl | Dec '11 |       |       |       |       | Jan '12 |       |       |       | Feb '12 |       |          |       | Mar '12 |       |       |       |       | 0 |
|-----------|-----------------------------|----------|----------|----------|---------------|---------|---------|-------|-------|-------|-------|---------|-------|-------|-------|---------|-------|----------|-------|---------|-------|-------|-------|-------|---|
|           |                             |          |          |          |               |         | 27/11   | 04/12 | 11/12 | 18/12 | 25/12 | 01/01   | 08/01 | 15/01 | 22/01 | 29/01   | 05/02 | 12/02    | 19/02 | 26/02   | 04/03 | 11/03 | 18/03 | 25/03 |   |
| 1         | Ekushey Bhaban              | 442 d    | 28/07/11 | 18/11/12 | NA            | 3%      |         |       |       |       |       |         |       |       |       |         |       | 15/02/12 |       |         |       |       |       |       |   |
| 1.1       | Superstructure              | 300 d    | 28/07/11 | 14/06/12 | NA            | 45%     |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.1     | Ground Floor                | 20 d     | 28/07/11 | 17/08/11 | 29/08/11      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.2     | 1st Floor                   | 20 d     | 18/08/11 | 12/09/11 | 02/10/11      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.3     | 2nd Floor                   | 20 d     | 13/09/11 | 02/10/11 | 28/10/11      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.4     | 3rd Floor                   | 20 d     | 03/10/11 | 23/10/11 | 09/12/11      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.5     | 4th Floor                   | 20 d     | 24/10/11 | 18/11/11 | 07/01/12      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.6     | 5th Floor                   | 20 d     | 19/11/11 | 09/12/11 | 31/01/12      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7     | 6th Floor                   | 20 d     | 10/12/11 | 31/12/11 | NA            | 54%     |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.1   | Layout Work                 | 1 d      | 10/12/11 | 10/12/11 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.2   | Column (17 nos): Lift-1     | 4 d      | 11/12/11 | 14/12/11 | 06/02/12      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.3   | Column (17 nos): Lift-2     | 4 d      | 15/12/11 | 19/12/11 | 09/02/12      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.3.1 | Re-bar                      | 1 d      | 15/12/11 | 15/12/11 | NA            | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.3.2 | Formwork                    | 2 d      | 17/12/11 | 18/12/11 | NA            | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.3.3 | Concrete                    | 1 d      | 19/12/11 | 19/12/11 | 09/02/12      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.4   | Lift Core: Lift-1           | 5 d      | 11/12/11 | 15/12/11 | 06/02/12      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.5   | Lift Core: Lift-2           | 4 d      | 17/12/11 | 20/12/11 | 11/02/12      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.5.1 | Re-bar                      | 1 d      | 17/12/11 | 17/12/11 | NA            | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.5.2 | Formwork                    | 2 d      | 18/12/11 | 19/12/11 | NA            | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.5.3 | Concrete                    | 1 d      | 20/12/11 | 20/12/11 | 11/02/12      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.6   | Stair Case (2 nos)-Flight-1 | 8 d      | 12/12/11 | 20/12/11 | 14/02/12      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.6.1 | Formwork                    | 4 d      | 12/12/11 | 17/12/11 | NA            | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.6.2 | Re-bar                      | 3 d      | 17/12/11 | 20/12/11 | NA            | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.6.3 | Concrete                    | 1 d      | 20/12/11 | 20/12/11 | 14/02/12      | 100%    |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.7   | Stair Case (2 nos)-Flight-2 | 8 d      | 23/12/11 | 31/12/11 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.7.1 | Formwork                    | 4 d      | 23/12/11 | 28/12/11 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.7.2 | Re-bar                      | 3 d      | 28/12/11 | 31/12/11 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.7.3 | Concrete                    | 1 d      | 31/12/11 | 31/12/11 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.8   | Roof Slab                   | 10 d     | 21/12/11 | 31/12/11 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.8.1 | Formwork                    | 5 d      | 21/12/11 | 26/12/11 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.8.2 | Re-bar                      | 3 d      | 27/12/11 | 29/12/11 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.8.3 | MEP Work                    | 2 d      | 29/12/11 | 30/12/11 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.8.4 | Inspection                  | 1 d      | 30/12/11 | 30/12/11 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.7.8.5 | Concrete                    | 1 d      | 31/12/11 | 31/12/11 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.8     | 7th Floor                   | 20 d     | 01/01/12 | 20/01/12 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.9     | 8th Floor                   | 20 d     | 21/01/12 | 10/02/12 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.10    | 9th Floor                   | 20 d     | 11/02/12 | 02/03/12 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.11    | 10th Floor                  | 20 d     | 03/03/12 | 23/03/12 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.12    | 11th Floor                  | 20 d     | 24/03/12 | 12/04/12 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |
| 1.1.13    | 12th Floor                  | 20 d     | 13/04/12 | 04/05/12 | NA            | 0%      |         |       |       |       |       |         |       |       |       |         |       |          |       |         |       |       |       |       |   |

Project: Ekushey Bhaban - Superstruc  
Date: 24/03/12

Task

Critical Task

Progress



Summary



Rolled Up Task



Rolled Up Critical Task



Rolled Up Progress



Project Summary



Group By Summary



WEEEEKLY CHECK-LIST FOR **QUALITY** AS ON: 15-02-12

CITYSCAPE 

Name of Sub-contractor:

Sohel Enterprise

Remarks on Shuttering: (Attach Photograph) to be filled by Project Incharge

Remarks on Re-bar Work: (Attach Photograph) to be filled by Project Incharge

Remarks on Concreting : (Attach Photograph) to be filled by Project Incharge

Suggestion/ Advice:

WIR is attached

\_\_\_\_\_  
Consultant

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director



|  |                                 |  |
|--|---------------------------------|--|
| R & D<br>0.0, Date of Issue : Nov, 2010<br>Doc No. CIL R & D WIR 002 | CITYSCAPE INTERNATIONAL LIMITED |  |
|--|---------------------------------|--|

| WORK INSPECTION REQUEST   |                 |                               |  |
|---|-----------------|-------------------------------|--|
| (To submit by Contractor 48 hours before Concreting)                        |                 |                               |  |
| Description of Work : 6th Floor cotm (C2A+C4A) & (SW2+SW3) and lift casting |                 |                               |  |
| Location/ Grid : BtoF, 01 to 05   | Level : +64     | Date of Concreting : 11.02.12 |  |
| (A Drawing with Marking/ Highlighting must be submitted)                    |                 | Time of Concreting : 3.45 pm  |  |
| Submitted By:   |                 |                               |  |
| Company : Rasem Tech Limited Shohel Enterprises                             |                 |                               |  |
| Name : Mr. Fozlur Rahaman   | Signature :     |                               |  |
| Designation : Cont.   | Date : 10.02.12 | Time :                        |  |

| WORK INSPECTION REPORT                               |   |   |  |
|--|---|---|--|
| Reinforcement <input checked="" type="checkbox"/> OK | Formwork <input checked="" type="checkbox"/> OK | Proping/Supporting <input checked="" type="checkbox"/> OK |  |
| Comments :   |   |   |  |
| Inspected By   |   |   |  |
| Company : Cityscape International Limited            |   |   |  |
| Name : Md. Mohiuddin                                 | Signature :                                     |   |  |
| Designation : Project Engineer                       | Date :  | Time :  |  |

| MEP CLEARANCE                             |                                    |  |  |
|---|------------------------------------|--|--|
| Not Applicable <input type="checkbox"/>   | Completed <input type="checkbox"/> | Not Completed <input type="checkbox"/> |  |
| Clearanced By                             |                                    |  |  |
| Company : Cityscape International Limited |                                    |  |  |
| Name :                                    | Signature :                        |  |  |
| Designation :                             | Date :                             | Time :                                 |  |

| APPROVAL FOR CONCRETING   |  |                                       |  |
|---|--|---------------------------------------|--|
| Comments :  |  |                                       |  |
| at First Lift few air bubble found<br>Pls Ensure Proper Cibration |  |                                       |  |
| Approved <input type="checkbox"/>                                 | Approved with Comments <input checked="" type="checkbox"/> | Not Approved <input type="checkbox"/> |  |
| Inspected By  |  |                                       |  |
| Company : Cityscape International Limited                         |  |                                       |  |
| Name : Rasim  | Signature :  |                                       |  |
| Designation : CE  | Date : 10/2  | Time :                                |  |



|  |                                 |  |
|--|---------------------------------|--|
| R & D<br>0.0, Date of Issue : Nov, 2010<br>Doc No. CIL R & D WIR 002 | CITYSCAPE INTERNATIONAL LIMITED |  |
|--|---------------------------------|--|

| WORK INSPECTION REQUEST  |                        |                                      |  |
|--|------------------------|--------------------------------------|--|
| (To submit by Contractor 48 hours before Concreting)                 |                        |                                      |  |
| Description of Work : <i>All 6th Floor All colm and lift casting</i> |                        |                                      |  |
| Location/ Grid : <i>A to G, 01 to 05</i>                             | Level : <i>+64</i>     | Date of Concreting : <i>08.02.12</i> |  |
| (A Drawing with Marking/ Highlighting must be submitted)             |                        | Time of Concreting : <i>3.30 pm</i>  |  |
| Submitted By:  |                        |                                      |  |
| Company : <i>Rasem Tech Limited Shohel Enterprises</i>               |                        |                                      |  |
| Name : <i>Mr. Fozlur Rahman</i>                                      |                        | Signature :                          |  |
| Designation : <i>Cont.</i>   | Date : <i>08.02.12</i> | Time :                               |  |

| WORK INSPECTION REPORT                               |   |   |  |
|--|---|---|--|
| Reinforcement <input checked="" type="checkbox"/> OK | Formwork <input checked="" type="checkbox"/> OK | Proping/Supporting <input checked="" type="checkbox"/> OK |  |
| Comments :   |   |   |  |
| Inspected By   |   |   |  |
| Company : <i>Cityscape International Limited</i>     |   |   |  |
| Name : <i>MD. Moheuddin</i>                          |   | Signature : <i>[Signature]</i>                            |  |
| Designation : <i>Project Engineer</i>                | Date :  | Time :  |  |

| MEP CLEARANCE                                    |                                    |  |  |
|--|------------------------------------|--|--|
| Not Applicable <input type="checkbox"/>          | Completed <input type="checkbox"/> | Not Completed <input type="checkbox"/> |  |
| Clearanced By                                    |                                    |  |  |
| Company : <i>Cityscape International Limited</i> |                                    |  |  |
| Name :   |                                    | Signature :                            |  |
| Designation :                                    | Date :                             | Time :                                 |  |

| APPROVAL FOR CONCRETING                          |  |                                       |  |
|--|--|---------------------------------------|--|
| Comments :                                       |  |                                       |  |
| <i>Ensure proper vibration.</i>                  |  |                                       |  |
| Approved <input type="checkbox"/>                | Approved with Comments <input checked="" type="checkbox"/> | Not Approved <input type="checkbox"/> |  |
| Inspected By                                     |  |                                       |  |
| Company : <i>Cityscape International Limited</i> |  |                                       |  |
| Name : <i>Rashid</i>                             |  | Signature : <i>[Signature]</i>        |  |
| Designation : <i>CE</i>                          | Date : <i>8/2</i>  | Time :                                |  |


*2012*




4 2012

|  |                                 |  |
|--|---------------------------------|--|
| R & D<br>0.0, Date of Issue : Nov, 2010<br>Doc No. CIL R & D WIR 002 | CITYSCAPE INTERNATIONAL LIMITED |  |
|--|---------------------------------|--|

| WORK INSPECTION REQUEST   |                 |                               |  |
|---|-----------------|-------------------------------|--|
| (To submit by Contractor 48 hours before Concreting)            |                 |                               |  |
| Description of Work : 6th floor stairs 1st landing slab casting |                 |                               |  |
| Location/ Grid : D to E, 01 to 05                               | Level : +6.4    | Date of Concreting : 14.02.12 |  |
| (A Drawing with Marking/ Highlighting must be submitted)        |                 | Time of Concreting : 4.30pm   |  |
| Submitted By:   |                 |                               |  |
| Company : Rasem Tech Limited                                    |                 | Shohel Enterprises            |  |
| Name : Mr. FOZILUR RAHAMAN                                      |                 | Signature :                   |  |
| Designation : conf  | Date : 13.02.12 | Time :                        |  |

| WORK INSPECTION REPORT                               |   |   |  |
|--|---|---|--|
| Reinforcement <input checked="" type="checkbox"/> OK | Formwork <input checked="" type="checkbox"/> OK | Proping/Supporting <input checked="" type="checkbox"/> OK   |  |
| Comments :   |   |   |  |
| Inspected By   |   |   |  |
| Company : Cityscape International Limited            |   | Signature :  |  |
| Name : Md. Mohenddin                                 |   | Time :  |  |
| Designation : Project Engineer                       | Date :  | Time :  |  |

| MEP CLEARANCE                             |                                    |  |  |
|---|------------------------------------|--|--|
| Not Applicable <input type="checkbox"/>   | Completed <input type="checkbox"/> | Not Completed <input type="checkbox"/> |  |
| Clearanced By                             |                                    |  |  |
| Company : Cityscape International Limited |                                    | Signature :                            |  |
| Name :                                    |                                    | Time :                                 |  |
| Designation :                             | Date :                             | Time :                                 |  |

| APPROVAL FOR CONCRETING  |  |   |  |
|--|--|---|--|
| Comments :<br>Take care during vibration, previous result not good |  |   |  |
| Approved <input type="checkbox"/>                                  | Approved with Comments <input checked="" type="checkbox"/> | Not Approved <input type="checkbox"/>   |  |
| Inspected By   |  |   |  |
| Company : Cityscape International Limited                          |  | Signature :  |  |
| Name : Rashid  |  | Time :  |  |
| Designation : CE   | Date : 13/02/2012  | Time :  |  |



# WEEKLY CHECK-LIST FOR SAFETY AS ON: 15-02-12

CITYSCAPE

|                         |                   |
|-------------------------|-------------------|
| Name of Sub-Contractor: | Sohel enterprise. |
|-------------------------|-------------------|

## List of Safety Materials issued:

|             |     |       |
|-------------|-----|-------|
| Safety Shoe | 145 | pairs |
| Helmet      | 223 | nos.  |
| T-shirt     | 263 | nos.  |

## Induction:

|   |  |           |     |       |  |
|---|--|-----------|-----|-------|--|
| Total Labour:                                 |  | Inducted: | 113 |       |  |
| Tool Box Meeting (Weekly Safety Meeting) no.: |  |           |     | Date: |  |

## Safety Violation: (Attach Photograph)

| Warning                | No. of Persons |
|------------------------|----------------|
| 1st Warning :          | 12             |
| 2nd Warning with Fine: | 3              |
| Termination:           |                |

## Safety Award: (Attach Photograph)

|               |  |       |         |
|---------------|--|-------|---------|
| Induction ID: |  | Trade | Cleaner |
| Name:         |  |       |         |

## Accidents/ Injury:

|  |
|--|
|  |
|--|

## House Keeping

|  |
|--|
|  |
|--|

## Remarks: to be filled by Project Incharge

|  |
|--|
|  |
|--|

## Suggestion/ Advice:

Safety Warning Letter to Civil Contractor ai attached.

\_\_\_\_\_  
Consultant

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director

February 11, 2012

To

Shohel Enterprise

Proprietor: Abdur Rahman

**Subject: Safety violation**

This is to inform you that we have found several safety violation during casting on saturday evening by some of your mason. This is not only the violation of agreement between you and cityscape but also cityscape safety plan. As per our document we have given 90 pics of gun boot, 65 pics of safety belt, 56 pics of helmet, 95 pics of T-shirt for your workers safety. We think this is sufficient for your worker. If your worker do not have PPE(Personal Protetive Equipment) you should have ask us prior to start work. Our management wants a PPE inventory within 2 working days from you. Again any further safety violation by your worker will cause unpleasent management descision against you.

Sincerely

Mir Ruhul Amin  
HSE Engineer  
Cityscape International Limited

Copy to:

1. Chief Engineer
2. Head of Admin
3. Site Office



# WEEKLY CHECK-LIST FOR **MANPOWER** AS ON: 15-02-12



|                                |                  |
|--------------------------------|------------------|
| <b>Name of Sub-Contractor:</b> | Sohel Enterprise |
|--------------------------------|------------------|

## Shuttering Work:

| Manpower       | Required No. | Present No. | Remarks |
|----------------|--------------|-------------|---------|
| Shutter Mistry |              | 125         |         |
| Shutter Helper |              | 120         |         |

## Re-bar Work:

| Manpower          | Required No. | Present No. | Remarks |
|-------------------|--------------|-------------|---------|
| Re-bar Fabricator |              | 28          |         |
| Helper            |              | 23          |         |

## Concrete Work:

| Manpower | Required No. | Present No. | Remarks |
|----------|--------------|-------------|---------|
| Mason    |              | 18          |         |
| Labour   |              |             |         |

## Housekeeping

| Manpower | Required No. | Present No. | Remarks |
|----------|--------------|-------------|---------|
| Labour   |              | 28          |         |

## Over All Remarks by Project Incharge

6th floor all column 2nd lift casting concrete volume= 12.5 m3

6th floor column (C2A+C1A) & (SW2+SW3) 2nd Lift casting concrete volume=12.5 m3

6th floor stair 1st Landing slab Casting concrete volume=4.2 m3

## Suggestion/ Advice

Manpower is slightly less than previous week. See detail in attached Histogram.

\_\_\_\_\_  
Consultant

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Project Incharge

\_\_\_\_\_  
Chief Engineer

\_\_\_\_\_  
Director

## MANPOWER HISTOGRAM

