



MONTHLY PROGRESS REPORT

From 1-May-2021 to 31-May-2021

Project Code:	56	Name:	River Front Satellite City
Client:	Sikder Group	Contractor:	Cityscape International Ltd.

Monthly Progress

WBS	Task	Total Qty	Upto Last Month(%)	This Month(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
05.10	Outside Plaster-Building-N		84	2	86	11-01-21	09-02-21	31-05-21
05.11	Outside Plaster-Building-Q		90	1	91	18-01-21	16-02-21	09-05-21
05.12	Outside Plaster-Building-R		94	1	95	18-01-21	16-02-21	01-05-21
07.04.4	Mosque-Basement Tile work	790m2	47	5	52	10-04-21	19-04-21	31-05-21
07.04.5	Mosque-Basement-Ancillary Works		20	10	30	16-04-21	25-05-21	04-05-21
07.05.4	Mosque-Ground Floor-Ancillary works		15	15	30	16-04-21	25-05-21	31-05-21
08.1	Landing Station-Excavation		0	5	5	22-05-21	04-06-21	22-05-21

Site Photographs



Drop Wall Shuttering on 01-05-21



Out-side Plaster Work on 01-05-21

Site Description

Site Instruction



Out-side Plastering on 02-05-21



Mosque-Gr./1st Floor-Ancillary Works on 02-05-21

Site Description

Site Instruction



Mosque-Gr/1st Floor-Anciliary works on 04-05-21



Out-side Plaster Work on 04-05-21

Site Description

Site Instruction



Bulding-Q-Out-side Plastering on 09-05-21

Bulding-Q-Out-side Plastering on 09-05-21

Site Desription

Site Instruction



Landing Station-Excavation on 22-05-21

Landing Station-Excavation on 22-05-21

Site Desription

Project Closed 10-21 May due to Eid-ul Fitre Vacation

Site Instruction



on 30-05-21

on 30-05-21

Site Desription

Site Instruction



Mosque-Basement-Tile Work on 31-05-21

Mosque-Ground Floor-Ancillary Works on 31-05-21

Site Description

Site Instruction

Entry by:

Generated by:

Planning Engineer

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque