



DAILY PROGRESS REPORT

Project:	New Hope Animal Nutrition Plant Bogura	Project Code:	21	Date:	23-April-2024
Client:	New Hope	Report	223	Day	Tuesday
Contractor:	Sarker Steel Ltd.			Climate	Sunny
					28-38C

Manpower

SN	Description	Nos.
01	SSL-Staff	3
02	Civil-Mason/ Mistry	4
03	Civil-Labor	6
05	Other Labor	7
08	Plumber/Electrician	12
10	SSL-Tile Worker	3
TOTAL		35

Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
3.2.5.2.8	Dormitory-1st Floor-False Ceiling-Partit	sum	100	100	29-12-23	04-01-24
3.2.5.3.1	Dormitory-2nd Floor-Brickwork	111m2	100	100	08-01-24	17-01-24
3.2.5.3.2	Dormitory-2nd Floor-Door Frame fixing	0nos	100	100	18-01-24	20-01-24
3.2.5.3.3	Dormitory-2nd Floor-Window Grill Fixing	0nos	100	100	18-01-24	20-01-24
3.2.5.3.4	Dormitory-2nd Floor-Inside Plastering	468m2	100	100	12-01-24	21-01-24
3.2.5.3.5	Dormitory-2nd Floor-Tiles Fitting	0m2	100	100	20-01-24	28-01-24
3.2.5.3.6	Dormitory-2nd Floor-Door-Window fixing	0nos	95	95	27-01-24	29-01-24
3.2.5.3.7	Dormitory-2nd Floor-Inside Painting	m2	30	30	18-01-24	31-01-24
3.2.5.5	Dormitory-Outside Plastering	0m2	90	100	29-12-23	22-01-24
3.2.5.7	Dormitory-Outside Painting	m2	30	30	12-01-24	31-01-24
3.2.6.3	Dormitory-2nd Floor-Water-Electrical	0	90	90	15-01-24	29-01-24
4.3	Road-Sub-base-Pedestrian	0m2	80	80	19-11-23	17-01-24

Site Photographs



Dormitory-2nd Floor Painting

Dormitor-2nd Floor-Corridor

Site Desription	
Project closed from 09 to 16 April, 2024 due to Eid-ul Fitre	
Site Instruction	
Entry by:	Generated by:
Planning Engieer	www.bel3c.com, Developed by: Engr. Md. Sanaul Haque PMP