



## WEEKLY PROGRESS REPORT

From 17-April-2024 to 23-April-2024

Project Code:	21	Name:	New Hope Animal Nutrition Plant Bogura
Client:	New Hope	Contractor:	Sarker Steel Ltd.

### Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
3.2.5.2.8	Dormitory-1st Floor-False Ceiling-Partit	sum	0	100	100	29-12-23	04-01-24	26-02-24
3.2.5.3.1	Dormitory-2nd Floor-Brickwork	111m2	0	100	100	08-01-24	17-01-24	23-04-24
3.2.5.3.2	Dormitory-2nd Floor-Door Frame fixing	0nos	0	100	100	18-01-24	20-01-24	23-04-24
3.2.5.3.3	Dormitory-2nd Floor-Window Grill Fixing	0nos	0	100	100	18-01-24	20-01-24	23-04-24
3.2.5.3.4	Dormitory-2nd Floor-Inside Plastering	468m2	0	100	100	12-01-24	21-01-24	23-04-24
3.2.5.3.5	Dormitory-2nd Floor-Tiles Fitting	0m2	0	100	100	20-01-24	28-01-24	23-04-24
3.2.5.3.6	Dormitory-2nd Floor-Door-Window fixing	0nos	0	95	95	27-01-24	29-01-24	23-04-24
3.2.5.3.7	Dormitory-2nd Floor-Inside Painting	m2	0	30	30	18-01-24	31-01-24	23-04-24
3.2.5.5	Dormitory-Outside Plastering	0m2	10	90	100	29-12-23	22-01-24	23-04-24
3.2.5.7	Dormitory-Outside Painting	m2	0	30	30	12-01-24	31-01-24	23-04-24
3.2.6.3	Dormitory-2nd Floor-Water-Electrical	0	0	90	90	15-01-24	29-01-24	23-04-24
4.3	Road-Sub-base-Pedestrain	0m2	0	80	80	19-11-23	17-01-24	23-04-24

## Site Photographs



Dormitory-2nd Floor Painting on 23-04-24



Dormitor-2nd Floor-Corridor on 23-04-24

Site Desription

Project closed from 09 to 16 April, 2024 due to Eid-ul Fitre

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque