



# TOTAL PROGRESS REPORT

From 3-December-2020 to 28-February-2021

Project Code:	32	Name:	Sikder Center
Client:	Multiplex Holding Ltd.	Contractor:	
Total Duration:	87	days	Total Working Days: 12 Total Manpower: 437
Planning Progress =	100%	Actual Progress=	58.4% SPI= 0.58 Behind Schedule

## Total Progress

WBS	Task	Total Qty	Total Done(%)	Schedule Start	Schedule Finish	Actual Start	Actual Finish	Lead-Lag(day)	Not Yet
03	4F-Patent Stone		100	28-11-20	30-12-20	05-01-21	05-01-21	-6	
04	5-7F-Patent Stone Floor		100	05-12-20	12-12-20	15-12-20	28-02-21	-78	
05	G-8F-Car Parking Shear Wall		100	27-11-20	05-12-20	03-12-20	10-01-21	-36	
07	5,7,8FCar Parking Wall Plaster		100	06-12-20	09-12-20	21-01-21	21-01-21	-43	
08	8F-Car Parking West Block Wall		100	12-12-20	15-12-20	20-01-21	20-01-21	-36	
09	9F-Colum,Retrofit Beam Casting		100	29-11-20	02-12-20	03-12-20	15-12-20	-13	
11	8F-North Levelling Work		100	10-12-20	10-12-20	23-01-21	23-01-21	-44	
14	12F-Toilet Block Wall, Plaster		100	02-12-20	04-12-20	15-12-20	15-12-20	-11	
15	15-19F-Duct Wall Plaster		100	02-12-20	07-12-20	03-12-20	28-02-21	-83	
16	15-19F-Lift Lobby Wall Plaster		100	02-12-20	07-12-20	15-12-20	15-12-20	-8	
17	15-19F Stair Block Wall, Plaster		100	02-12-20	09-12-20	15-12-20	15-12-20	-6	
20	17-20F-Stair Plaster-4 nos		100	08-12-20	15-12-20	15-12-20	15-12-20	0	
21	4-12F-Toilet Counter Slab RCC		100	05-12-20	15-12-20	05-02-21	05-02-21	-52	
22	West Side Outside Plaster		100	26-11-20	03-12-20	15-01-21	15-01-21	-43	
23	North Side Plaster-Outside		100	26-11-20	12-12-20	17-01-21	17-01-21	-36	
24	4-8F-Est Plaster-Partial North		100	08-12-20	15-12-20	03-12-20	10-02-21	-57	
25	7-20F East Side Plaster-Addl		100	07-12-20	20-12-20	05-01-21	05-01-21	-16	
26	13F-Safety Tray Removing		100	02-12-20	15-12-20	01-02-21	01-02-21	-48	
27	7F-Safety Tray Removing		65	12-12-20	15-12-20	15-12-20	28-02-21	-75	Completed

## Site Photographs



Materials Carrying on 03-12-20



14F-Lift Lobby Plastering on 03-12-20



8F-Car Lift Beam Re-bar Work on 15-12-20



ATM Booth Steps Work on 15-12-20



South Stair Side Plaster on 05-01-21



5F Duct Wall Plaster on 05-01-21



6F Patent Stone Flooring on 15-01-21



6F Parking Zone Beam Plaster on 15-01-21





8F Car Lift Shear Wall Concreting on 17-01-21



5F Patent Stone Flooring on 17-01-21



8F Car Lift Zone Block Work on 20-01-21



6F Patent Stone Flooring (Block Before) on 20-01-21



কেয়ার ফার্মেসী

পারফরম্যান্স

কেয়ার  
ফার্মেসী  
ওষধ

কেয়ার ফার্মেসী  
Care Pharmacy

০১৮১২ ৩৪৫৬  
০১৮১২ ৩৪৫৬

জিটি











8F-Partial Patent Stone Flooring on 23-01-21



6F-Drive-way Beam Plaster on 23-01-21



Toolbox Meeting-Work at Height on 01-02-21











Round Stair Skirting Plaster finished fo on 05-02-21





Duct upstand Blockwork on 10-02-21

Image not found or type unknown



11F Toilet Conterslab Shutter Level Mark on 10-02-21



Rubish shifting to BTT, Purbachal on 28-02-21



Toolbox meeting-Electrical Hazard on 28-02-21