



## TOTAL PROGRESS REPORT

From 22-December-2022 to 18-March-2023

|                     |           |                  |                                |      |                 |                |
|---------------------|-----------|------------------|--------------------------------|------|-----------------|----------------|
| Project Code:       | 60        | Name:            | Coffee Shop-Cityscape Tower GF |      |                 |                |
| Client:             | Cityscape | Contractor:      | Cityscape International Ltd.   |      |                 |                |
| Total Duration:     | 86        | days             | Total Working Days:            | 18   | Total Manpower: | 229            |
| Planning Progress = | 100%      | Actual Progress= | 100%                           | SPI= | 1               | Ahead Schedule |

### Total Progress

| WBS | Task                          | Total Qty | Total Done(%) | Shedule Start | Schedule Finish | Actual Start | Actual Finish | Lead-Lag(day) | Not Yet |
|-----|-------------------------------|-----------|---------------|---------------|-----------------|--------------|---------------|---------------|---------|
| 01  | French Door                   | 3nos      | 100           | 22-12-22      | 03-01-23        | 22-12-22     | 06-03-23      | -62           |         |
| 02  | Arch Paneling                 | 1sum      | 100           | 22-12-22      | 25-12-22        | 22-12-22     | 06-03-23      | -71           |         |
| 03  | Coffee and Breakfast Counter  | 1sum      | 100           | 22-12-22      | 29-12-22        | 22-12-22     | 04-03-23      | -65           |         |
| 04  | Breakfast Couter Glass        | 1sum      | 100           | 23-12-22      | 02-01-23        | 28-12-22     | 28-02-23      | -57           |         |
| 05  | Sliding Door-1                | 1sum      | 100           | 23-12-22      | 02-01-23        | 31-12-22     | 09-01-23      | -7            |         |
| 06  | Painting-excluding Final Coat | 1sum      | 100           | 22-12-22      | 22-12-22        | 22-12-22     | 22-12-22      | 0             |         |
| 07  | Outside Shed                  | 1sum      | 100           | 22-12-22      | 01-01-23        | 22-12-22     | 18-03-23      | -76           |         |
| 08  | Sliding Door-2 and 3          | 2nos      | 100           | 15-01-23      | 25-01-23        | 17-01-23     | 26-01-23      | -1            |         |

## Site Photographs



on 22-12-22



on 22-12-22



on 23-12-22





on 23-12-22



on 26-12-22



on 26-12-22



on 28-12-22



on 28-12-22



on 31-12-22





on 31-12-22





on 02-01-23



on 02-01-23



on 03-01-23



on 03-01-23



Outside Shed on 09-01-23





Interior Works on 09-01-23



on 14-01-23



on 14-01-23





on 17-01-23



on 17-01-23



on 26-01-23



on 26-01-23



on 31-01-23



on 31-01-23































Coffee shop interior on 06-03-23



Coffee shop outside shed sheeting on 09-03-23





Coffee shop outside shed sheeting on 09-03-23



Coffee shop interior on 14-03-23



Coffee shop interior on 14-03-23



Coffee shop outside BBQ shed on 18-03-23





Coffee shop outside shed on 18-03-23

Generated by: [www.bel3c.com](http://www.bel3c.com), Developed by: Engr. Md. Sanaul Haque