



# WEEKLY PROGRESS REPORT

From 23-April-2023 to 29-April-2023

Project Code:	62	Name:	Cityscape Tower Col Beam Ext-L-14-17					
Client:	Cityscape	Contractor:	Cityscape International Ltd.					

## Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
2.1.09	I-16-Drop Wall-Shuttering	1sum	0	5	5	30-04-23	06-05-23	29-04-23

## Site Photographs



L-16-Beam Shutter removing on 29-04-23



L-16-Drop Wall Shuttering on 29-04-23

Site Description

Work stopped 21-28 Apr due to Eid Vacation

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque