



MONTHLY PROGRESS REPORT

From 1-January-2021 to 21-January-2021

Project Code:	49	Name:	Marriot-Nilgiri at Bandarban
Client:	Contractor:	Cityscape International Ltd.	

Monthly Progress

WBS	Task	Total Qty	Upto Last Month(%)	This Month(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
03.02	Mobilization-Material for Prelimina		0	5	5	08-12-20	05-02-21	13-01-21
03.03.01	Soling n Plaster for PVC Water Tank		60	20	80	15-01-21	22-01-21	20-01-21
03.06.02	Mobilization-Mechanics Shed-Frame W		0	100	100	15-01-21	22-01-21	20-01-21
03.07	Mobilization-Grass Cutting-Roa		30	60	90	28-12-20	26-01-21	07-01-21
03.08.01	Mobilization-Guest House-Layout	130sqm	30	70	100	06-01-21	06-01-21	06-01-21
03.08.02	Mobilization-Guest House-Excavation	163cum	0	100	100	07-01-21	10-01-21	12-01-21
03.08.03	Mobilization-Guest House-Footi	16nos	0	100	100	08-01-21	12-01-21	15-01-21
03.08.04	Mobilization-Guest House-Pades	16nos	0	100	100	10-01-21	13-01-21	19-01-21
03.08.05	Mobilization-Guest House-Grade Beam	107m	0	65	65	12-01-21	17-01-21	21-01-21

Site Photographs



Guest House-Preparation for Layout on 05-01-21



Guest House-Preparation for Layout on 05-01-21

Site Description

Site Instruction



Guest House-Preparation for Layout on 06-01-21



Guest House-Preparation for Layout on 06-01-21

Site Description

Site Instruction



Guest House-Preparation for Layout on 07-01-21



Guest House-Preparation for Layout on 07-01-21

Site Description

Site Instruction



on 08-01-21

Site Description

Site Instruction



on 08-01-21



Guest House-Excavation on 09-01-21

Site Description

Site Instruction



Brick Carrying on 09-01-21



MS rod cutting & binding on 12-01-21

Site Description

Site Instruction



Plaster work for labour Shed on 12-01-21



Footing & column casting work on going on 13-01-21

Site Description

Site Instruction



Reached water tank at project on 13-01-21



Column standing work on going at G.House on 14-01-21

Site Description

Site Instruction



Footing & column casting work on going a on 14-01-21



Column standing work on going at G.House on 15-01-21

Site Description

Site Instruction



Footing casting work on going at G.House on 15-01-21



Shuttering fitting work for short column on 16-01-21

Site Description

Site Instruction



Short column casting work for guest hous on 16-01-21



Shuttering fitting work for short column on 17-01-21

Site Description

Site Instruction



Short column casting work for guest hous on 17-01-21



MS rod cutting & binding work for grade on 19-01-21

Site Description

Site Instruction



Brick solling work for water tank placei on 19-01-21



Soling for PVC Water Tank on 20-01-21

Mechanics Shed Frame Work on 20-01-21

Site Description

Site Instruction



Rod binding work for grade beam at guest on 21-01-21

Solling joint fillup & plaster work at w on 21-01-21

Site Description

Site Instruction

Entry by:
Planning Engineer

Generated by:
www.bel3c.com, Developed by: Engr. Md. Sanaul Haque