



## DAILY PROGRESS REPORT

Project:	NBL Tower-Superstucure	Project Code:	42	Date:	2-September-2021
Client:	National Bank Limited	Report	061	Day	Thursday
Contractor:				Climate	Sunny
					28-34C

### Manpower

SN	Description	Nos.
01	Cityscape Staff-NBL	25
02	Elite Force Security-NBL	12
03	Abu Sayed	50
04	Cityscape Civil Worker	10
TOTAL		97

### Progress This Day

WBS	Task	Total Qty	Today Done(%)	Total Done(%)	Schedule Start	Schedule Finish
12.1.3	11th Floor-South Tower-Stair	2nos	100	100	15-04-21	19-04-21
12.1.4	11th Floor-South Tower-Roof Slab	963m2	100	100	15-04-21	19-04-21

### Site Photographs



South Tower 11th Floor Slab Concreting

South Tower 11th Floor Slab Concreting

Site Description

Site Instruction

Entry by:

Generated by:

Planning Engineer

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque