



WEEKLY PROGRESS REPORT

From 25-May-2021 to 31-May-2021

Project Code:	56	Name:	River Front Satellite City			
Client:	Sikder Group			Contractor:		

Weekly Progress

WBS	Task	Total Qty	Upto Last Week(%)	This Week(%)	Total Done(%)	Schedule Start	Schedule Finish	Actual Finish
05.10	Outside Plaster-Building-N		84	2	86	11-01-21	09-02-21	31-05-21
07.04.4	Mosque-Basement Tile work	790m2	47	5	52	10-04-21	19-04-21	31-05-21
07.05.4	Mosque-Ground Floor-Ancillary works		25	5	30	16-04-21	25-05-21	31-05-21

Site Photographs



on 30-05-21



on 30-05-21

Site Description

Site Instruction



Mosque-Basement-Tile Work on 31-05-21



Mosque-Ground Floor-Ancillary Works on 31-05-21

Site Description

Site Instruction

Entry by:

Planning Engineer

Generated by:

www.bel3c.com, Developed by: Engr. Md. Sanaul Haque