# WEEKLY PROJECT REPORT-031



Picture Taken: 18 Apr 2012

AS ON 18 APR 2012


### PROJECT SUMMARY AS ON: 18 APR 2012


- Program is 63 days delayed from master program as on 18<sup>th</sup> Apr 2012. Still delay time is increasing and 5 days more lag in 7<sup>th</sup> floor roof slab casting. But it should be controlled.
- Still no signature by MEP in Work Inspection Request (WIR) before slab casting.
- Manpower is same as before.
- Tool Box Meeting (Safety Meeting) with picture and Visitor Safety Instruction are attached.

## WEEEKLY CHECK-LIST FOR **PROGRAM** AS ON: 18-04-12



Name of Sub-Co	ontractor:		Sohel Enter	orise	
WBS	<u> </u>				
Task Name	8th floor Roof bea	am & slab casting			
Shedule Finish	10/02/2012	Actual Finish:	13/04/2012	Time Lag:	63
Causes of Delay			-,-,-	- 101	
WBS					
Task Name	8th floor Roof hea	am and Slab shutterir	ng complete		
Actual Start	Oth hoof Roof Bet	Actual Finish:	12/04/2012	Time Lag:	
Causes of Delay		7.00.00111111511.	12/01/2012	111110 246.	
WBS					
Task Name					
Actual Start		Actual Finish:	24/02/2012	Time Lead/Lag:	
Causes of Delay					
WBS					
Task Name					
Actual Start		Actual Finish:	1	Time Load/Lag	
		ACLUAI FIIIISII.		Time Lead/Lag:	
Causes of Delay					
WBS					
Task Name					
Actual Start		Actual Finish:		Time Lead/Lag:	
Causes of Delay					
Remarks: (Penalt	y/ Award) to be fille	ed by Project Incharg	e		
	days from master p	rogram as on 18th A	pril 2012. which is i	much 5 days more	than previous
slab casting. See a	attached graph.				
					Consultant
				_	
					Chief Engineer
Project Incharge	<u> </u>	Chief Engineer	<del>-</del>	Director	





# WEEEKLY CHECK-LIST FOR **QUALITY** AS ON: 18-04-12



Name of Sub-contractor:	Sohel Ente	erprise
Remarks on Shuttering: (Attac	ch Photograph) to be filled by Project Incharge	e
Remarks on Re-bar Work: (A	ttach Photograph) to be filled by Project Incha	arge
Remarks on Concreting: (Att.	ach Photograph) to be filled by Project Inchar	ge
Suggestion/ Advice:		
WID attached Datas signature	hu MED Consultant	
WIR attached. But no signatur	e by MEP Consultant.	
		Consultant
		Chief Engineer
Project Incharge	Chief Engineer	Director

R&D
0.0, Date of Isuue : Nov, 2010
Doc No. CIL R & D WIR 002

## CITYSCAPE INTERNATIONAL LIMITED

İ

		(INSPECTIO			
Description of Work		y Contractor 48 ho	40 54		
	2116 21000 (600	con + Slab	) assing		
Location/ Grid	: A to Gz and 01 to 5		-94	Date of Concreting	
(A Dra	wing with Marking/ Higlighting	must be submitted	)	Time of Concreting	3:10:30 Am
Submitted By:					
Company	: Rasem Tech Limit	ed Sohel 8	enterprise		
Name	: Mo. Fozlur Re	nhoman	^	Signature	:
Designation	: contractor	Date	12/04/12		:
	WOF	RK INSPECTI	ON REPORT	Γ	1
Reienforcemer	nt NOK	Formwork	NOK	Proping/Supportir	g VOK
Comments	:				· · · · · · · · · · · · · · · · · · ·
				•	
Inspected By					
Company	: Cityscape Interna	tional Limted			201
Name	: Md. Mohin	ddim -		Signature	30000116000
Designation	: Engineer .	Date	: 13/04/12		: 8:40 pm
	J				
		MEP CLEA	RANCE	·	
· Not Applicabl	e	Completed	7	Not Complete	∍d□
Clearannced By				•	1
Company	: Cityscape Interna	tional Limted			1
Name	:				ul
Designation	:	Date		Time	
		Date	·	Time	
·	APPI	ROVAL FOR	CONCRETIN	IG	
Comments	:			<del></del>	
,					·
	• •				. •
•					
İ		•			
Approve	ed Approved v	vith Comments	<b>Y</b>	Not Approv	ed
Inspected By					
Company	: Cityscape Interna	ational Limted			A-01).T
Name	: Pake	Z		Signature	y out
Designation	CAI	Date	: 17/10	Time	D.M.
	<b>6</b>		1402		1
					1

## WEEEKLY CHECK-LIST FOR **SAFETY** AS ON: 18-04-12

Cityscape 🥾
-------------

Name of Sub-Contractor:		Sohel enterprise.				
List of Safety Materials is:	sued:					
Safety Shoe	145	pairs				
Helmet	223	nos.				
T-shirt	263	nos.				
Inducation.						
Inducution: Total Labour:		Inducted:	113	]		
Tool Box Meeting (Weekl	 y Safety Meeting)	no.:			Date:	
				<u>I</u>	1	
Safety Violation: (Attach I	No. of Persons	1				
Warning						
1st Warning :	12					
2nd Warning with Fine:	3	<u> </u>				
Termination:						
Cofor A and (Allert Blo	-1 <del>-</del> - <del>-</del>					
<b>Safety Award:</b> (Attach Pho Induction ID:	otograph)	Trade		Cle	aner	
Name:	1	Trade				
Accidents/ Injury:						
House Keeping						
Remarks: to be filled by Pi	roiect Incharge					
	.,					
Sugggestion/ Advice:	ith picture and Vie	sitor Safatu Instru	stion attac	had		
Toolbox meeting notice w	ith picture and vis	Silor Salety Ilistru	Clion allac	neu.		
						<u>Consultan</u>
					 Chi	ef Enginee
Project Incharge	_	Chief Engineer			Director	_

www.cityscapebd.com; Phone: 88029881867-8

Date: April 18, 2012 Ref:

## WEEKLY SAFETY (TOOL BOX) MEETING

With a view to build awareness and effectiveness on Health, Safety and Environment issue among workers and stuff, management is arranging a weekly safety (tool box) meeting. Detail of the program is given below:

Date	Time Venue				
April 18, 2012	2.00 pm Construction Site (Assembly Point)				
Discussion:	Safe Work Practice and safety award program				
Resource Person	Eng. Mir Ruhul Amin (Health & Safety Engineer- Electro Mechanical)				

All nominated members are hereby requested to attend the session in scheduled time
--

HSE Engineer	Manager R&D

### Copy to:

- 1. Managing Director (For kind information only)
- 2. Director, Business Operation (For kind information only)
- 3. Chief Engineer
- 4. Eng. Mohiuddin (Site Engineer)



CITYSCAPE INTERNATIONAL LIMITED

Gulshan Point (5<sup>th</sup> Floor), 7/A Gulshan South Avenue, Gulshan-1, Dhaka-1212

<u>www.cityscapebd.com</u>; Phone: 88029881867-8

## Weekly Safety (Tool Box) Meeting

Venue: Ekushey Bhaban **Date:** April 18, 2012 **Time:** 2.30 pm

Resource Person: Eng. Mir Ruhul Amin (HSE Engr.)



Safety award



Tool Box Meeting

## **VISITOR SAFETY INSTRUCTION**

### **Definition:**

**Visitor:** All people who are not directly related to construction work except construction worker, foreman, mason, security, and engineer, want to visit within Cityscape construction premises will be regards as visitor.

### **Instruction:**

All visitor must be maintain following safety rules and regulation

- Visitors must sign at visitor resister book in security post.
- Visitor must be provided with safety helmet before going any further.
- No visitor is allowed without safety shoe or similar footwear.
- Visitor must be escorted by one security personnel to site office only.
- Security personnel are not allowed to guide any visitor to visit the construction premises.
- Visitors need permission from Chief Engineer to visit the construction site.
- Visitors are not allowed to visit top floor and immediate floor to top.
- Visitors must be guided by one engineer or selected person by Chief Engineer.
- Visitors are not allowed to visit any places unfamiliar to construction work and places which have potential security risk known to construction related personnel.

Effective from: 15 April 2012

# WEEEKLY CHECK-LIST FOR MANPOWER AS ON: 18-04-12



Name of Sub-Cont	ractor:		Sohel Enterprise	
Shuttering Work:				
Manpower	Required No.	Present No.	Rema	rks
Shutter Mistry		120		
Shutter Helper		112		
Re-bar Work:				
Manpower	Required No.	Present No.	Rema	rks
Re-bar Fabricator		30		
Helper		28		
Concrete Work:				
Manpower	Required No.	Present No.	Rema	rks
Mason		12		
Labour				
Housekeeping				
Manpower	Required No.	Present No.	Rema	rks
Labour		28		
Over All Remarks I				
Suggestion/ Advice	e			
Manpower is same	e as previous. Ma	npower Histogra	am atttached.	
				Consultant
				 Chief Engineer
Project Incharge	<u> </u>	Chief Engineer	-	 Director

### **MANPOWER HISTOGRAM**

